



PALM AVENUE MIXED-USE GARAGE

Week of October 25

- Continue forming and pouring 6th elevated deck pours
- Continue forming and pouring 6th elevated deck crash walls
- Continue forming and pouring 1st floor slab on grade
- Complete forming and pouring 1st floor concrete sidewalks
- Continue forming and pouring east and west stairs

Week of November 1

- Continue forming and pouring 6th elevated deck pours
- Continue forming and pouring 6th elevated deck crash walls
- Complete forming and pouring 1st floor slab on grade
- Continue forming and pouring east and west stairs
- Begin asphalt re-work and valley gutters in alleys
- Begin preparation for landscaping and irrigation
- Begin installation of miscellaneous metals throughout garage

For more information about Suffolk Construction and the Palm Avenue Parking Garage construction, please call Matt Slater, Senior Project Manager, at 941-365-4275.

PALM, MAIN AND FIVE POINTS ROUNDABOUT

Week of October 25

- Complete landscaping on northeast side of Palm Avenue
- Complete sidewalk on northeast side of Main Street at Palm Avenue
- Begin storm pipe at Mira Mar
- Begin preparation for milling and resurfacing of Main Street

Week of November 1

- Complete storm pipe at Mira Mar
- Complete milling and resurfacing of Main Street

For more information about the Five Points Roundabout and Main Street water main projects, please call Mary Ellen Maurer, PE, at 941-365-2200, ext. 6221.



SELBY FIVE POINTS PARK

Week of October 25

- Continue grading of park
- Continue irrigation installation
- Continue walkway installation

Week of November 1

- Complete grading of park
- Complete irrigation installation
- Continue brick walkway installation
- Begin landscaping installation

For more information about Selby Five Points Park construction, please call Neil Gaines, Project Manager, at 941-365-2200 ext. 6309.

To register for email updates on nearby city projects, visit www.sarasotagov.com