



Weekly Project update:

Week of March 29

- FPL will begin installing poles in East/West alley behind Main Street
- Suffolk Construction will begin FPL trench work in North/South alley behind the Opera House

Week of April 5

- Suffolk Construction will install all required staging elements; a 3-foot silt fence will be used to minimize soil run-off and erosion on the construction site. In addition, a 6-foot high fence and windscreen will be installed around the project site for safety

Week of April 19

- FPL will begin installation of infrastructure
- Utility construction for parking garage will begin, including Storm, Sanitary and Water

For more information about Suffolk Construction and the Palm Avenue Parking Garage construction, please call **Matt Slater, Senior Project Manager**, at 941-554-3703.

Nearby City Projects:

- Five Points Roundabout
- Main Street Water Main
(Anticipated start date - June, 1 2010)

For more information about these nearby city projects, please call **Mary Ellen Maurer, PE**, at 941-365-2200, ext. 6221.



To register for email updates on nearby city projects, visit www.sarasotagov.com



JONATHAN PARKS ARCHITECT

