



Weekly Project update:

Week of April 26

- FPL will continue installation of infrastructure (poles) in East/West alley(behind Main Street)
- Verizon will continue infrastructure install in both East/West (behind Main Street) and North/South (behind Opera House) alleys
- L3 will continue installation of T1 cable in both East/West (behind Main Street) and North/South (behind Opera House) alleys
- Suffolk will continue the on-site utilities work
- Site grading/building pad construction will start

Week of May 3

- FPL will finish installation of infrastructure (poles) in East/West alley(behind Main Street)
- Verizon will finish infrastructure install in both East/West (behind Main Street) and North/South (behind Opera House) alleys
- L3 will finish installation of T1 cable in both East/West (behind Main Street) and North/South (behind Opera House) alleys
- Suffolk will finish the on-site utilities work
- Site grading/building pad construction will be finished
- Suffolk should begin installation of new 10" waterline in Palm Avenue

For more information about Suffolk Construction and the Palm Avenue Parking Garage construction, please call **Matt Slater, Senior Project Manager**, at 941-554-3703.

Nearby City Projects:

- Five Points Roundabout
- Main Street Water Main
(Anticipated start date - June 1, 2010)

For more information about these nearby city projects, please call **Mary Ellen Maurer, PE**, at 941-365-2200, ext. 6221.



To register for email updates on nearby city projects, visit www.sarasotagov.com



JONATHAN PARKS ARCHITECT

