



Weekly Project update:

Week of May 17

- Verizon will continue work in East/West alley (behind Main Street) and North/South alley (behind Opera House).
- L3 will continue work in both alleys
- Suffolk will continue working on the onsite/offsite utilities
- Suffolk will finish the Building Pad construction

Week of May 24

- Verizon scheduled to finish work in both alleys
- L3 scheduled to finish work in both alleys
- FPL scheduled to remove power poles
- Suffolk will continue working on the onsite/offsite utilities
- Suffolk will begin excavation and construction of the storm water vault
- Suffolk will finish the Building Pad construction
- Auger Cast piling work scheduled to begin
- Suffolk will start work on the new water main down Palm Avenue

For more information about Suffolk Construction and the Palm Avenue Parking Garage construction, please call **Matt Slater, Senior Project Manager**, at 941-554-3703.

Nearby City Projects:

- Five Points Roundabout
- Main Street Water Main
(Anticipated start date - June 1, 2010)

For more information about these nearby city projects, please call **Mary Ellen Maurer, PE**, at 941-365-2200, ext. 6221.



To register for email updates on nearby city projects, visit www.sarasotagov.com



JONATHAN PARKS ARCHITECT

