



Weekly Project update:

Week of May 3

- FPL will finish installation of infrastructure (poles) in East/West alley (behind Main Street)
- Verizon will finish infrastructure install in both East/West (behind Main Street) and North/South (behind Opera House) alleys
- L3 will finish installation of T1 cable in both East/West (behind Main Street) and North/South (behind Opera House) alleys
- Suffolk will be working on the on-site utilities
- Site grading/building pad construction will be finished
- Suffolk should begin installation of new 10" waterline in Palm Avenue

Week of May 10

- FPL Poles should be complete. FPL will begin working on installation of wiring and terminations in both East/West alley (behind Main Street) and North/South alley (behind Opera House)
- Verizon infrastructure complete in East/West alley (behind Main Street) and North/South alley (behind Opera House). Verizon will begin working on installation of wiring
- L3 will finish installation of T1 cable in both East/West alley (behind Main Street) and North/South alley (behind Opera House). L3 will begin installing wiring and terminations
- Suffolk will be finishing the on-site utilities work
- Site grading/building pad construction will be finished with the exception of where the FPL poles are not removed.
- Work on waterline on Palm Avenue should be finishing.

For more information about Suffolk Construction and the Palm Avenue Parking Garage construction, please call **Matt Slater, Senior Project Manager**, at 941-554-3703.

Nearby City Projects:

- Five Points Roundabout
- Main Street Water Main
(Anticipated start date - June 1, 2010)

For more information about these nearby city projects, please call **Mary Ellen Maurer, PE**, at 941-365-2200, ext. 6221.



To register for email updates on nearby city projects, visit www.sarasotagov.com



JONATHAN PARKS ARCHITECT

