



## **PALM, MAIN & FIVE POINTS ROUNDABOUT**

### **PROJECT UPDATE**

**June 3, 2010**

Construction began on June 1, 2010 on Main Street from Palm Avenue to Mira Mar. The waterline is being placed and no water shut downs are anticipated for this section. The waterline is scheduled to be completed in this area by June 6, 2010 with the asphalt patching to be completed by June 8, 2010.

#### **Week of June 7, 2010**

Jon F. Swift, Inc. will relocate the work area to Main Street from Mira Mar to Pineapple. The waterline will be placed, final tested and the certification process will begin. The asphalt patching should be complete by June 15, 2010.

#### **Week of June 14, 2010**

On Main Street a new service line for Epicure will be directionally bored. No lane closures south of Palm Avenue are anticipated. Two to four parking spots will be affected during the pipe placement. Notification and coordination of the tie-in to Epicure will be made. After the certification process is complete the water connections will be made. The Zenith building will be the only one affected with a water shut down. Notification will be made 72 hours before shut down.